

**Construction & Demolition Debris Recycling & Reuse Program** 

## WASTE MANAGEMENT REPORT (WMR)

This report is to be completed and submitted to the city upon completion of a construction, renovation, or demolition project over 1,000 square feet in area. All applicants will be expected to divert at lease 50% of the construction and demolition debris through recycling or reuse, unless an exemption is approved by the city.

Permit #:								
Project Address (include floor, suite, etc.)								
Applicant:								
Contact Person:	Telephone:							
Applicant Address:								
1. Type of Project: New Construction	Renovation Demolition							
2. Type of Building: Single Family	Multifamily Commercial							
3. Size of Project: square feet								
4. Project Completion date:								
5. Report the actual quantities of materials recy	cled, reused, and disposed on the next sheet.							
<b>Please note:</b> Applicants must have receipts or weight tickets from all vendors and facilities to which materials or trash was taken from the job site.								
6. Diversion:% (from line 22 on next p	Jage)							
Applicant Contact Name (printed):								
Signature:	Date:							
For City Use Only: Reviewed by:	Date:							
Disposition: Approved No	ot Approved. Reason noted below.							
Incomplete. Deficiencies noted	d below							

## Quantities of construction and demolition debris generated:

In the following table, enter the exact weight (if available) in pounds or tons. If the quantity is in cubic yards, enter that information in Column B and use the conversion factor in Column C to calculate the tons. Retain all receipts and weight tickets for at least one year. As required by the City Municipal Code, these receipts are subject to review and audit, and must be presented to the city upon request.

Enter the name of the recycling facility or vendor in Column F. On Line 20, Column F, enter the name of the disposal facility to which the residual/non-recyclable material was hauled.

1	Α	В	С	D	E	F
2	Material	Cu. Yds.	Lbs/cu.yd.	Pounds	Tons	Facility or vendor to which the material was taken
3	Appliances Stove Dryer Washer Refrigerator Dishwasher	enter qty.	weight ea. 150 125 150 250 125			
4	Asphalt (broken)		1,215			
5	Brick (broken & loose)		1,400			
6	Building Materials		300			
7	Cardboard (flattened, loose)		300			
8	Carpet		600			
9	Carpet padding and form		0.25			
10	Ceiling tile (loose)		175			
11	Concrete (broken)		1,800			
12	Drywall: Loose - by cu.yd 1/2" - by sq.ft. 5/8" - by sq.ft.		500 1.6 2.1			
13	Landscape Debris		300			
14	Lumber & wood		300			
15	Metal - ferrous		906			
16	Metal - nonferrous, loose		175			
17	Plastics - PET/HDPE mixed		32			
18	Plastics - other		38			
19	Total Weight Recycled & Reus	ed (lines 3 - 18	)			
20	Trash disposed		350			
21	Total materials generated (line	19 + line 20)				
22	Diversion rate (line 19 ÷ line 21	)				